COMPLETION REPORT

1	Name of the work	Improvements to roads and drains cross roads at Kirloskar layout bagalagunte in ward -14 Bagalagunte..
2	Sanctioned Estimate No. & Date	T-SNO CB/D2/90/14-15 dt 4.2.2015
3	Head of Account which is chargeable	P Col Drgs
4	Instrument Order NO. & Date	WNO: BB/DD/266/14-15 dt 28/2/2015
5	Name Of Contractor	KRIDL
6 a	Time Stipulated for Completion of work	90 days
b	Delay in Exculpation of Work	—
7	Measurement recorded in	MBNo 3402 Pno 340/28 to 340/36
8	Check Measurement of the Asst	3402 340128 - 36
9	Name of the office/official in charge of the work	AEE (DSD)
10	a) Asst. Eng/junior Eng	D.S.ಮಂಜುನಾಥ್
	b) Asst. Exe Engineer	ರಂಗನಾಥ

Sanctioned Estimate Amout	Amout Claims As per Actually Vide As per bills	Excess	Savings
40.0 lacs	3991515/-	—	8485

1) Certified that the above work has been completed within the stipulated time noted in the
2) Certified that the contractor has delayed and completed the work for which necessary fine recovered
3) Certified that the above work has been executed by the contractor satisfactory in

ASSISTANT ENGINEER.

ASSIATANT EXECUTIVE ENGINEER

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike,
Dasarahalli Zone, Bangalore-57.

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಡಿ. ದಾಸರಹಳ್ಳಿ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಬಾಗಲಗುಂಟೆ, ಬೆಂಗಳೂರು - 560 073